

Sl.No.	Tranche	Name of Project	Pic	Type	District	Implementing Agency	Project cost/Latest Cost	Balance cost	RIDF Loan	Loan Disbursed	Disbursement (%)	Physical Progress (%)	Cumm.expenditure incurred till date	Likely re-imburement from NABARD in the next month	Likely date of completion/ If completed, date of completion	If completed PCR sent or not (Y or N)	Date of forwarding of PCR	Comments on progress/ Remarks/Problems-Land, forest, judicial etc.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	XIX	Panbari Water Harvesting & Distribution project	R190800001	Soil Conservation	Dhemaji	Divisional Officer,Dhemaji Jonai Soil Conservation Division, Silapathar	100.00	24	95	76	80	100	100	24	Completed on 03/02/2016	N		Drawal Application for Rs.24.00 Lakh submitted to Govt.on 07/12/2016
2	XIX	Merajan Land Reclamation cum Water Harvesting Project	R190800002	Soil Conservation	Golaghat	Divisional Officer,Golaghat at Soil Conservation Division, Golaghat	100	11.22	95	88.78	93	100	100	11.22	Completed on 30/11/2015	N		Drawal Application for Rs.11.22 Lakh & PCR will be submitted shortly
3	XIX	Construction of earthen embankment and sluice gate at Kumarbari Latumpathar of Majuli	R190800003	Soil Conservation	Jorhat	Divisional Officer,Jorhat Soil Conservation Division, Jorhat	50	12	47.5	38	80	100	50	12	Completed on 30/06/2016	N		Drawal Application for Rs.12.00 Lakh & PCR will be submitted shortly
4	XIX	Water Harvesting Structure cum Minor Irrigation at Morangial of Titabor	R190800004	Soil Conservation	Jorhat	Divisional Officer,Jorhat Soil Conservation Division, Jorhat	100	33.5	95	66.5	70	100	100	33.5	Completed on 30/06/2016	N		Drawal Application for Rs.33.50 Lakh & PCR will be submitted shortly
5	XIX	Water Harvesting cum Water Distribution works at Chandrapur	R190800005	Soil Conservation	Kamrup (M)	Divisional Officer,South Bank Soil Conservation Division, Guwahati	100	51.14	95	48.86	51	75.4	75.4	26.54	Ongoing	N		Drawal Application for Rs.26.54 Lakh. submitted to Govt. on 12/08/2016
6	XIX	Pachim Nagaon Water Harvesting and Water Distribution Project	R190800006	Soil Conservation	Morigaon	Divisional Officer, Nagaon Soil Conservation Division, Nagaon	100	5	95	95	100	100	100	5	Completed on 31/01/2016	Y	No.TENDER-6/RIDF/4894 dtd.27/10/16	PCR submitted

7	XIX	Agri-field bund (embankment) from 2 No. Loharkatha to Bezpara Village	R190800007	Soil Conservation	Nalbari	Divisional Officer, Nagaon Soil Conservation Division, Nagaon	30	4.35	28.5	25.65	90	100	30	4.35	Completed on 18/02/2015	N		Drawal Application for Rs.4.35 Lakh submitted to Govt. on 07/09/2016 & PCR will be submitted shortly
8	XIX	Drainage Channel cum Land Development & Boulder sausage at Doikhana Noi Command Area	R190800008	Soil Conservation	Sivasagar	Divisional Officer, Jorhat Soil Conservation Division, Jorhat	40	5.8	38	34.2	90	90	36.01	0	Ongoing	N		. Drawal Application will be submitted when the work is completed
9	XIX	Construction of Drainage Channel cum Land Reclamation Project at Jalahujan of Charaideo	R190800009	Soil Conservation	Sivasagar	Divisional Officer, Jorhat Soil Conservation Division, Jorhat	30	4.35	28.5	25.65	90	100	30	4.35	Completed on 30/06/2016	N		Drawal Application for Rs. 4.35 Lakh is submitted to Govt. on 04/10/2016
10	XIX	Excavation of Drainage Channel at Gorkhaonijan in Sivasagar	R190800010	Soil Conservation	Sivasagar	Divisional Officer, Jorhat Soil Conservation Division, Jorhat	30	4.35	28.5	25.65	90	100	30	4.35	Completed on 30/06/2016	N		Drawal Application for Rs. 4.35 Lakh is submitted to Govt. on 04/10/2016
11	XIX	Sibapur Water Harvesting cum Water Distribution Project	R190800011	Soil Conservation	Sonitpur	Divisional Officer, Sonitpur Soil Conservation Division, Tezpur	100	5	95	95	100	100	100	5	Completed on 18/01/2016	N		PCR will be submitted shortly
12	XIX	Anti erosion cum Water Conservation measures at Warigedeng	R190800123	Soil Conservation	Nagaon	Divisional Officer, Nagaon Soil Conservation Division, Nagaon	400	20	380	380	100	100	400	20	Completed on 30/06/2015	Y	No.TENDER-6/pt/RIDF/2016-17/5990 Dt.19-12-2016	PCR submitted
TOTAL							1180	180.71	1121	999.29			1151.41	150.31				