

UPTO-DATE STATUS REPORT OF THE ONGOING PROJECTS UNDER RIDF-XIX IN RESPECT OF SOIL CONSERVATION DEPARTMENT

(Rs. In Lakh)

Sl. No.	Tranche	Name of Project	District	Implementing Agency	Project cost/Latest Cost	RIDF Loan	Physical Progress (%)	Loan Disbursed by NABARD	Fund released by Govt.	Drawal Application submitted & Date)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	XIX	Panbari Water Harvesting & Distribution project	Dhemaji	Divisional Officer, Dhemaji Jonai Soil Conservation Division, Silapathar	100.00	95	100	76	27.007	24 #####	
2	XIX	Merajan Land Reclamation cum Water Harvesting Project	Golaghat	Divisional Officer, Golaghat Soil Conservation Division, Golaghat	100	95	100	88.78	45.58	---	Drawal Application for Rs.11.22 will be submitted shortly

3	XIX	Construction of earthen embankment and sluice gate at Kumarbari Latumpathar of Majuli water	Jorhat	Divisional Officer, Jorhat Soil Conservation Division, Jorhat	50	47.5	100	38	20.875	---	Drawal Application for Rs.12.00 will be submitted shortly
4	XIX	Harvesting Structure cum Minor Irrigation water	Jorhat	Divisional Officer, Jorhat Soil Conservation Division, Jorhat	100	95	100	66.5	38.895	33.5 #####	
5	XIX	Harvesting cum Water Distribution works at	Kamrup (M)	Divisional Officer, South Bank Soil Conservation Division, Guwahati	100	95	75.4	48.86	Nil	26.54 #####	
6	XIX	Nagaon Water Harvesting and Water Distribution Project	Morigaon	Divisional Officer, Nagaon Soil Conservation Division, Nagaon	100	95	100	95	27.07	---	FOC submitted for Rs. 67.92 lakh

7	XIX	Agri bund (embankment) from 2 No. Loharkat ha to	Nalbari	Divisional Officer, Nagaon Soil Conservation Division, Nagaon	30	28.5	100	25.65	25.65	4.35 #####	
8	XIX	Drainage Channel cum Land Development & Boulder sausage at Doikhan a Noi Command Area	Sivagar	Divisional Officer, Jorhat Soil Conservation Division, Jorhat	40	38	90	34.2	17.84	---	Drawal application will be submitted when the work is completed
9	XIX	Construction of Drainage Channel cum Land Reclamation Project	Sivagar	Divisional Officer, Jorhat Soil Conservation Division, Jorhat	30	28.5	100	25.65	25.65	4.35 04/10/2016	
10	XIX	Excavation of Drainage Channel at Gorkhao	Sivagar	Divisional Officer, Jorhat Soil Conservation Division, Jorhat	30	28.5	100	25.65	25.65	4.35 04/10/2016	

11	XIX	Sonapur Water Harvesting cum Water Distribution Project	Sonitpur	Divisional Officer, Sonitpur Soil Conservation Division, Tezpur	100	95	100	95	48.25	---	FOC submitted for Rs.46.75
12	XIX	erosion cum Water Conservation measures at Warigedeng	Nagaon	Divisional Officer, Nagaon Soil Conservation Division, Nagaon	400	380	100	380	221.68	---	FOC submitted for Rs. 158.32
TOTAL					1180	1121		999.29	524.147		

NT, ASSAM