

UPTO-DATE STATUS REPORT OF THE PROJECTS UNDER RIDF-XIX							
SI. No.	Name of Project	District	Estt. Amount	RIDF Loan	Achievement		Balance
					Physical (in%)	Financial	
1	2	3	4	5	6	7	8
1	Panbari Water Harvesting & Distribution Project	Dhemaji	100	95	100	75.9	24.06
2	Merajan Land Reclamation cum Water Harvesting	Golaghat	100	95	100	88.8	11.22
3	Construction of earthen embankment & sluice gate at Kumarbari Water	Jorhat	50	47.5	95	38	12
4	Harvesting cum Minor Irrigation at Morangial of Water	Jorhat	100	95	100	90.3	9.75
5	Harvesting cum Water Distribution works at Pachim Nagaon water	Kamrup (M)	100	95	100	48.5	51.54
6	Harvesting and Water Distribution	Morigaon	100	95	100	93.1	6.9
7	Agri field bund (embankment) from 2 No. Loharkatha to Beznara village Drainage	Nalbari	30	28.5	100	25.7	4.35
8	Channel cum Land Development	Sivasagar	40	38	90	34.2	5.8
9	Construction of Drainage Channel cum Land Reclamation Project at	Sivasagar	30	28.5	100	25.7	4.35
10	Excavation of Drainage Channel at Gorkhaonijan	Sivasagar	30	28.5	100	25.7	4.35
11	Sibapur Water Harvesting cum Water Distribution	Sonitpur	100	95	100	93.6	6.425
12	Anti-erosion cum Water Conservation	Nagaon	400	380	100	377	23.48
	T O T A L	---	1180	1121	---	1016	164.2

Submission of PCR	Remarks
9	10
<p>PCR had already been submitted to the Govt. during the month of May & June/2017</p>	<p>A proposal for revalidation of Administrative Approval have been submitted to the Govt. vide letter No. SCH-(NABAR D)-1/Pt-II/2017-18/1197 dated: 01/06/2017</p>