

E STATUS REPORT OF THE PROJECTS UNDER

SI No.	Name of Project	District	Estt. Amount	RID F Loan	Achievement		Bal ance	Sub mission of	Re marks
					Physical (in%)	Financial			
1	2	3	4	5	6	7	8	9	10
1	Paripatari Water Harvesting & Distribution	Dhemaji	100	95	100	75.9	24.1		
2	Merajan Land Reclamation cum Water Harvesting Project	Golaghat	100	95	100	88.8	11.2		

3	Construction of earthen embankment & sluice gate at Kumarbari latum pathar of Majuli	Jorhat	50	48	95	38	12
4	Water Harvesting cum Minor Irrigation at Morangial of Titabor	Jorhat	100	95	100	90.3	9.75

5	Water Harvesting cum Water Distribution works at Chandrapur	Kamrup (M)	100	95	100	48.5	51.5	
6	Pachim Nagaoan water Harvesting and Water Distribution Project	Morigaon	100	95	100	93.1	6.9	PCR had already been submitted to the Govt. during the month of May & June /2017
7	Agri field bund (embankment) from 2 No. Loharkatha to Bezpara village	Nalbari	30	29	100	25.7	4.35	A proposal for revalidation of Administrative Approval have been submitted to the Govt. vide letter No. SCH-BAR(D)-1/Pt-II/2017-

8	Drainage Channel cum Land Development and Boulder Sausage at Doikhana Noi Command Area	Sivasagar	40	38	90	34.2	5.8
9	Construction of Drainage Channel cum Land Reclamation Project at Jalahujan of Charaideo	Sivasagar	30	29	100	25.7	4.35

18/
119
7
date:
01/
06/
201
7

10	Excavation of Drainage Channel at Gorkhaoni	Sivasagar	30	29	100	25.7	4.35
11	Sibapur Water Harvesting cum Water Distribution Project	Sonitpur	100	95	100	93.6	6.43
12	Anti-erosion cum Water Conservation Measures at Warigedeng	Nagaon	400	380	100	377	23.5
	T O T A L	---	1180	###	---	1016	164